






# SW<sup>2</sup>

Powering  
Our  
Future

**SOUTHWEST 2 PROJECT TIMELINE**

2006	Qtr 1	Qtr 2	Qtr 3	Qtr 4
		<b>Jun</b> - Springfield voters approved SW2 bond. Chimney Caissons contract awarded to Carson-Mitchell Inc.	<b>Aug</b> - Excavation and foundation work begins. <b>Sep</b> - Successful \$615M revenue bond issue at favorable interest costs.	<b>Nov</b> - Award of Chimney Contract to Pullman Power. <b>Dec</b> - Award of Steam Turbine Generator Contract. <b>Dec</b> - Release of various Major Equipment procurement documents.
				
	<b>Feb</b> - Award of Deaerator Contract to Sterling Deaerator Company. <b>Mar</b> - Award of Feedwater Heater Contract and Condenser Contract to Yuba Heat Transfer. <b>Mar</b> - Award of Boiler Island Contract to Foster Wheeler LTD.	<b>Apr</b> - Chimney foundation pour. <b>Apr</b> - Award of cooling tower contract to Midwest Towers, Inc. <b>Jun</b> - Award of Alloy Pipe Contract to BenTec, Inc. <b>Jun</b> - Award of Ash Handling Contract to United Conveyor Corporation.	<b>Jul</b> - Major transformer contracts awarded. <b>Aug/Sep</b> - Award of contracts for Transformers, Iso-Phase, DCS, Circulating Water Piping, Turbine Building Steel, and CCCW Heat Exchangers. <b>Sep</b> - Plant foundation caisson work underway.	<b>Oct</b> - Issue Substructures "B" bid documents. <b>Oct</b> - Issue Boiler Island Erection bid documents. <b>Nov</b> - Award of Coal Handling Contract.
				
	<b>Jan</b> - Receipt of Boiler Island erection bids. <b>Feb</b> - Turbine foundation work begins. <b>Mar</b> - Award of boiler island erection contract. <b>Mar</b> - Issue of Balance of Plant bid documents.	<b>Apr</b> - Chimney shell construction begins. <b>May</b> - Award of Balance of Plant Contract. <b>Jun</b> - Delivery of Condenser.	<b>Jul</b> - Circulating water piping installation begins. <b>Aug</b> - Balance of Plant contractor mobilization. <b>Aug</b> - Boiler steel erection begins.	<b>Oct</b> - Installation of underground piping begins. <b>Dec</b> - Raising of boiler drum.
	<b>Jan</b> - Installation of Boiler Feed Pumps. <b>Feb</b> - Turbine Generator erection begins.	<b>Apr</b> - Cooling Tower erection begins. <b>Jun</b> - Setting of main transformer.	<b>Jul</b> - Air Heater installation begins. <b>Aug</b> - Elevator installation.	<b>Oct</b> - Installation of Induced Draft fans. <b>Nov</b> - Plant system loop check begin.
	<b>Mar</b> - Boiler hydro.	<b>Jun</b> - Start up of FD and ID Fans.	<b>Jul</b> - Steam blows. <b>Sep</b> - Initial turbine roll.	<b>Oct</b> - First fires on coal. <b>Nov</b> - Electric generation and tuning.

 = Photos Available

View the [Project Milestones](#).